# CIVIL AIM CONSULTANTS & ENGINEERS

(Building Geo-Tech & Highway Materials Testing Laboratory)

An ISO 9001-2015 Certified Company
NABL Accredited As Per ISO/IEC 17025:2017 Laboratory

NABL
TC-9500


**Ref: CACE/BBMP/EE/YNK.D/PMC/W-01/2021-22** **Date:** 28/04/2022

**To,**
The Executive Engineer Project,
Yelahanka Division,
Yelahanka Zone,
Bangalore-560064.

**From,**
Civil Aim Consultants & Engineers
No.01, Satvika Nilaya,
Opp Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra,
Bnagalore-560073.

## PMC CERTIFICATE

**Sub:** Certifying the 1st and Final for the Work of **"Construction of Drains and providing grills at BB Road in Kempegowda Ward No-01".**

AE-1

With Respect to above subject, this is bring to your kind information that we have scrutinized the 1st & Final Bill submitted by **"Sri.Y.B. Ramesh,** Down Bazar Road, Yelahanka Bangalore-560064" towards the above work and the bill amount is **Rs. 65,35,341.00.** The work has been completed satisfactorily.

**Thanking You,**

AE

**Yours Faithfully**

**For Civil Aim Consultants & Engineers**

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE

**Copy Enclosed**


No.01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Banglore - 560 073.
Ph.No: 9591618639 GST IN:29CNWPD9510K1ZB Email:civilaimconsultants@gmail.com

| Sl. No. | Description of work | Unit | Qty | Amount in Rs. |
|---|---|---|---|---|
| 6 | Fabricating, providing and erecting in positiort of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge | Sqm | 243.60 | 2333320.16 |
| 7 | Providing and fixing stainless steel 304 grade for staircase railings, balconies, ramps, with hand rail, 50mm dia 16 guage | Sqm | 339.60 | 2313205.78 |
| 8 | Earthwork excavation by manual means for roads, drains & similar works in ordinary soil | Cum | | |
| | Upto 125% | Cum | 126.75 | 28583.39 |
| | Above 125% | Cum | 7.85 | 1770.87 |
| 9 | Compaction of original ground by mechanical means including filling in depression | Sqm | 841.49 | 5604.29 |
| 10 | Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site | Cum | 334.27 | 120625.12 |
| 11 | Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam | Cum | 84.14 | 176391.29 |
| 12 | Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates | Cum | 126.21 | 751024.82 |
| 13 | Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate | Cum | | |
| | Upto 125% | Cum | 126.75 | 748065.83 |
| | Above 125% | Cum | 1.40 | 8284.79 |
| | **EIRL Items** | | | |
| E-1 | Providing precast slab of 100 mm thick including cost of all materials, labour, | Sqm | 13.50 | 33048.10 |
| E-2 | Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, | Nos | 33.00 | 14949.75 |
| E-3 | Painting two coats after filling the surface with synthetic enamel paint in approved | Sqm | 5.25 | 466.35 |
| | Total Amount | | | **6535341.00** |

A.E.E

AE

Yours Faithfully

For Civil Aim Consultants & Engineers

CIVIL AIM CONSULTANTS & ENGINEERS BANGALORE